COMPLETION REPORT

1. Name of Work : **PROVIDING STEEL NAME BOARD AT SANTHOSH NAGARA & PIPE LINE IN SSD IN WARD NO.13**

2. Sanctioned Estimate No. & Dt : 213/11-12

3. Head of Account which is Chargeable :

4. Work Order No. & Dt : EE/DD/20/177/11-12 Date-29/3/2012

5. Name of Contractor : **TECHNICAL MANAGER (WEST) KRIDL**

6a. Time stipulated for completion of work : 90 Days

b. Delay in execution of work : 1099 Days

7. Measurement recorded in : M.B. No. 1693/11-12

8. Check measurement of the Asst. : M.B. No. 1693/11-12 Page No. 16924.6 to 0

Asst. Exe. Eng. / Exe. Eng : Page No. 16924.8/2

9. Name of the Office / Official incharge of the work : AEE (SSD)

10. a) Asst. Engineer ~ G. Nagabhushan

b) Asst. Exe. Engineer B.L Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
9.95 Lakhs	9,93835/- 1093218=00	98218=00	-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

30/5/15
EXECUTIVE ENGINEER
Brghat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. (

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ